Institution Name : RUSA 1.0/2.0 : Component Name :

Shri Maharani Tarabai Govt.College of Education,Kolhapur, Maharashtra.

Infrastructure

Name of the Project (applicable for Research and Innovation Grant to University only)*

Statı	20/02/2023
SLALL	20/02/2023

S. No.	Type of Work											
		ITEM	Brief Particulars / Details of Work	Location (Classroom / Library / Laboratory / Premises / Floor / Wing / Tower / etc)	Amount Sectioned as per DPR (Lakhs)	Amount Released (Lakhs)	Balance Amount (Lakhs)	Expendit ure (Lakhs)	% of Expendit ure	Current Status of Work (Completed/O ngoing/Not started)	Pending activity with specific stage in detail	Timeline to complete pending activity
- 1	Construction/Creatio	New building	Classroom & store room	Behind main building	95.46 lakhs	58.23	37.23	58.23	61%	Ongoing_	E-Tender process	Mar-24
- 1	n of New Facilities	37.75			5 45 5				100			
1	(Item/ heads as per	4.5										
F	Renovation/Upgradat ion of existing	Colouring	Internal colouring	All classroom of main building, Departments,office,etc.	Total Amount	41.77	0	41.77	100%	Ongoing	Nil	Mar-23
	facilities	Flooring	Replacing all tiles		41.77 lakhs				100			
	(Item/ heads as per	Furniture	As per DPR		•		A 1. 34	4				
2	DPR)	Electrification	Renewal of wiring, ligh	ts	1 5 5 7 2							As per
	Equipments (Item/ heads as per DPR)	Equipments	college equipments	Computer, Printer, Laptop, Wi-fi, AC. CCTV,	Total Amount	0	62.77	0	0	Not started	Funds awaited	fund
	Soft component				62.77 lakhs		E 12					
	(only if applicable)					6 11 1						
3	Activity wise as per				- 3-1							
	E cell											
	(only if applicable)			the section of the se		Acceptance						
4	Activity or item					-å		7.0		-		
ין	Trainings (to be filled			- 49/40/		9		ed.				
_ .	by UGC HRDC for					-		65.77	-			
5 F	Faculty Improvement					100		1	100			
١.	Trainings		7 30		-	31.51				-		
	nfrastructure (to be				7 7 7 7				+			
6	filled by UGC HRDC	TOT	AL (Rs in Lakhs)		200.00 lakhs	100.00	100.0	100.0		1 AX		